

Report to Municipal Council



Meeting Date: August 14, 2024	Report Date: August 7, 2024
Reason Before Council: For Information Only	Priority: Normal
Department: Transportation / Public Works	Type of Meeting: Regular Meeting

Report Title: Summer Projects 2024

Recommendation:

That if Public Works staff fall behind on any projects, Council authorizes staff to obtain additional help from outside resources.

Analysis & Background:

The summer projects proposed for 2024 are mostly on schedule. Some projects have been moved up and some have been delayed. Lake Road reconstruction has been delayed again due to EXP not providing the required drawings for the ditching and road work. Public Works is now pushing this project back until at least September 3rd, 2024, or until we receive the required drawings. Other projects such as culvert replacements are being completed ahead of schedule.

Please see the following estimated timeframe for the completion of other projects.

- Week of August 19th - Turcot Road culvert installation (1), Northshore Road culvert installation (2)
- Week of August 26th - Start of pickleball court
- Week of September 2nd - Proposed start of Lake Road pending drawing submission.
- Week of September 23rd - Winter sand stacking in the salt dome.
- Week of September 30th - Reorganize landfill



Please note these are proposed dates only. If we receive the drawings earlier the schedule may change.

Prepared By: Kim Thibeault, Assistant to Dept Heads